

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains of 4th to 6th cross roads of Jakkur layout in ward no. 07, Byatarayanapura
2	Amount of Work Portion	49.89.130/-
3	Estimated Cost	50.00 lakhs
4	Name of contractor	KRIDL
5	Agreement No.	BBMP/EE/BTP/00/81/17-18
6	No. and date under which work order issued	81/17-18 Dt. 02-03-18
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	50 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Russia work has been taken on hold. Since work delay.
22	Remarks of the EE with the daily rate of penalty proposed	Est may be approved from 02-3-18, to
23	Remarks of the CE with the daily rate of penalty proposed	20-6-2018, penalty has been Rs. 1500 per day

M. H. N. D.
Assistant Engineer

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore